



PHOTOGRAPHIC RECORD of WORKS COMPLETE

At

THE ORCHARD, PALLASKENRY, CO. LIMERICK

6th February 2020

Client;

TOP DRAWER DEVELOPMENTS LTD.

REV	DESCRIPTION	DATE	BY	APPROVED	DOCUMENT
0	Initial Issue	06/02/20	JOD	JOD	



Photograph 1 – House numbers 1 – 4 incl. Roofing complete, internal fit out commenced. External wall insulation being installed.



Photograph 2 – House numbers 9 – 16 incl. Roofing ongoing. Final phase of Sup-R-Wall being installed.



Photograph 3 – House numbers 9 – 16 incl. Roofing ongoing. Final phase of Sup-R-Wall being installed.



Photograph 4 – House numbers 1-4. Ground Floor & underfloor heating pipes installed.



Photograph 5 – House numbers 1-4. Plumbing being installed. Internal fit out commencing.

The following photographs show Sup-R-Wall & Roofing complete at various stages;















The following photographs show the external insulation being installed onto Sup-R-Wall;





